

# Installation Checklist & Warranty Registration

	Model Number	!	Serial Number
		<b>.</b>	
Ema	ail:		
Pho	one:	]	
Cor	ntact Name:	Additional Info:	
Buil	lding Name/#:	Installer's Email:	
Stat	te/ Zip Code:	Installer's Name:	
<b>.</b> .		1	
		Installer's Phone #:	
Stre	eet Address:	Install Company:	
Loc	cation Name:	Date:	

#### PLEASE FILL OUT ONE FORM PER OVEN INSTALLED

FAILURE TO ACCURATELY COMPLETE AND PROVIDE THIS INSTALLATION CHECKLIST & WARRANTY REGISTRATION FORM TO ACCUTEMP PRODUCTS, WILL VOID WARRANTY.

#### **GENERAL ITEMS**

GENERAL CHECK LIST	YES	NO
Horizontal leveling (front to back and side to side) of the appliance is complete?		
Door is square and properly adjusted?		
Drain and plumbing meets all national, state and local codes?		
Correct size electrical breaker protection of the appliance is installed?		
Electrical installations meets all national, state and local codes?		
Minimum distance of 4" from neighboring objects and 20" from neighboring heat source?		
Room for free air flow min 32" above the device?		
Appliance located directly under hood?		
Compliance with fire regulations is adhered to?		
Sufficient working area for operation and maintenance?		
Humidity Sensor Calibration completed?		·

MM6923-1812 PAGE 23

#### **SUPPLY POWER ELECTRICAL MEASUREMENTS**

Does the elect	oes the electrical supply voltage match the information on the appliance data tag?				Yes	No _
What is the Ph	What is the Phase( $\Phi$ ) type?				1Φ	3Ф
MEASURED VOLTAGE	L1-N	L2-N	L3-N	L1-L2	L1-L3	L2-L3
MEASURED AMPERAGE (when heating)	L1	L2	L3			

### **Water Supply and Drain**

WATER SUPPLY		YES	NO
Is a water filtration system installed?			
Who is the manufacturer of the water filtration system:			
What is the manufacturer's model of the water filtration system:			
Are the internal and external water connections are tight and leak free?			
Are there are two separate 3/4" cold water supply lines to the appliance water supply inlet?			
Is the water supply pressure between 40 to 80 psi?			
Has the internal water pressure regulator been properly set? (pg 19 of installation manual)			

DRAIN INSTALLATION	YES	NO
Does the drain line have a 1/4" per foot downward slope?		
Does the drain pipe meet the minimum size? (pg. 23 of installation manual)		
Is there a minimum of a 1" air gap between the equipment drain and location drain?		
Are the drain connections tight and leak free?		
Is the floor drain a minimum of 20" (623,611,1011) or 36" (1221,2011,2021) from the appliance?		

at material is used for the drain line(i.e. PVC, copper, brass etc.):		
---	--	--

## CALL ACCUTEMP SERVICE WITH ANY FURTHER QUESTIONS AT 1(800)480-0415

I accept and submit this Installation/Operational Checklist & Warranty Registration Form as complete and accurate.

SIGNATURE	PRINTED NAME	POSITION	DATE:

#### **SEND IN FORM**

In order to retain factory warranty, return this completed form using one of the methods below:

Mail

Accutemp Products, Inc Attn: Warranty Administration 8415 North Clinton Park Dr Fort Wayne, In 46825 Fax

260-469-3045 Attn: Warranty Administration

Online

AccuTemp.net/WarrantyRegistration

VisionService@AccuTemp.net Attn: Warranty Administration

**Email** 

MM6923-1812 PAGE 24