

# Installation Checklist & Warranty Registration

Location N	ame:	Date:	
Street Addr	ress:	Install Company:	
		Installer's Phone #:	
State/ Zip (	Code:	Installer's Name:	
Building Na	ame/#:	Installer's Email:	
Contact Na	ame:	Additional Info:	
Phone:			
Email:			
	Model Number		Serial Number

#### PLEASE FILL OUT ONE FORM PER OVEN INSTALLED

## FAILURE TO ACCURATELY COMPLETE AND PROVIDE THIS INSTALLATION CHECKLIST & WARRANTY REGISTRATION FORM TO ACCUTEMP PRODUCTS, WILL VOID WARRANTY.

## **GENERAL ITEMS**

GENERAL CHECK LIST	YES	NO
Horizontal leveling (front to back and side to side) of the appliance is complete?		
Door is square and properly adjusted?		
Drain and plumbing meets all national, state and local codes?		
Correct size electrical breaker protection of the appliance is installed?		
Electrical installations meets all national, state and local codes?		
Minimum distance of 4" from neighboring objects and 20" from neighboring heat source?		
Room for free air flow min 32" above the device?		
Appliance located directly under hood?		
Compliance with fire regulations is adhered to?		
Sufficient working area for operation and maintenance?		
Humidity Sensor Calibration completed?		

### Gas Connection and Testing

GAS SUPPLY				
Operating Pressure	inWC			
CO2 Reading (%)				
Provide the following detail on the commercial grade gas hose used for gas connection:	Length:	ft	Diameter:	in

## Water Supply and Drain

WATER SUPPLY		YES	NO
Is a water filtration system installed?			
Who is the manufacturer of the water filtration system:			
What is the manufacturer's model of the water filtration system:			
Are the internal and external water connections are tight and leak free?			
Are there are two separate 3/4" cold water supply lines to the appliance water supply inlet?			
Is the water supply pressure between 40 to 80 psi?			
Has the internal water pressure regulator been properly set? (pg 19 of installation manual)			

DRAIN INSTALLATION	YES	NO
Does the drain line have a 1/4" per foot downward slope?		
Does the drain pipe meet the minimum size? (pg. 23 of installation manual)		
Is there a minimum of a 1" air gap between the equipment drain and location drain?		
Are the drain connections tight and leak free?		
Is the floor drain a minimum of 20" (623,611,1011) or 36" (1221,2011,2021) from the appliance?		

What material is used for the drain line(i.e. PVC, copper, brass etc.):

## CALL ACCUTEMP SERVICE WITH ANY FURTHER QUESTIONS AT 1(800)480-0415

#### I accept and submit this Installation/Operational Checklist & Warranty Registration Form as complete and accurate.

SIGNATURE	PRINTED NAME	POSITION	DATE:

### **SEND IN FORM**

In order to retain factory warranty, return this completed form using one of the methods below:

#### Mail

Accutemp Products, Inc Attn: Warranty Administration 8415 North Clinton Park Dr Fort Wayne, In 46825 **Fax** 260-469-3045 Attn: Warranty Administration **Email** VisionService@AccuTemp.net

Attn: Warranty Administration

Online

AccuTemp.net/WarrantyRegistration